DATE	PROJECT TASK
08/06/2022	Check the materials arrival. 2 mason and 8 labours are to be assigned. Clear the surface area and dig the measured and marked area for 7 feet for construction of basement.
09/06/2022	Complete the digging for basement. 1 mason and 4 labours are to be assigned. Use Backhoe(JCB) for digging.
10/06/2022	Dig 40 feet for bore water. 1 mason and 3 labours are to be assigned.
11/06/2022 to 15/06/2022	Lay the Iron rods for basement with Cement and Concrete and wrap those iron rods in rod boxes. The RCC plinth beam should not be less than 9"x9" (225 mm x 225 mm). 3 mason and 8 labours are to be assigned.